



Project Overview

Attention Boaters & Anglers

Project Milestones

Photo Gallery

Key Players

Documents

Links

Media Room

In the Community

Contact Us

Project Update

The 2011 dredging and processing season began on April 18 and concluded in mid-August. Capping and covering operations resumed on May 2 and continue.

Progress for the week ending August 20, 2011...

- Area of river bottom capped or covered - 5.76 acres

Progress so far in 2011...

- Estimated volume of sediment dredged - 239,414 cubic yards
- Estimated amount of processed sediment produced - 100,358 tons
- Estimated tonnage hauled to landfill - 103,684 tons
- Truckloads to landfill - 4,355
- Water treated and discharged to the river - 331,600,000 gallons
- Area of river bottom capped or covered - 54.83 acres

As of mid-August, the project has reached 899,000 work hours without a lost time incident (not including transportation hours).

In 2010, the project dredged more than 720,000 cubic yards of sediment for a two year total of approximately 1.2 million cubic yards.

Totals for 2010...

- Estimated volume of sediment dredged - 720,759 cubic yards
- Estimated amount of processed sediment produced 365,627 tons
- Estimated tonnage hauled to landfill - 378,291 tons
- Truckloads to landfill - 16,050
- Water treated and discharged to the river - 881,430,000 gallons
- No capping or covering took place in 2010.

Totals for 2009...

- Estimated volume of sediment dredged - 541,218 cubic yards (exceeded the 2009 target of 468,000 cubic yards dredged by more than 15%)
- Amount of processed sediment hauled to landfill - 335,207 tons
- Truckloads to landfill - 14,131
- Area of river bottom sand covered - approximately 61 acres
- Area of river bottom capped - approximately 7 acres
- Water treated and discharged to the river - 715,028,000 gallons

©2011 Fox River Cleanup Project

created using: buildmyownsite.com